

7-1-16 Update

All form work from the latest concrete pour has been removed entirely from the interior and exterior walls. Current work on the tanks is focused on removal of the concrete ties, and patching and repair as required. Concrete testing results from the latest pour were adequate to allow the Contractor to begin the water testing procedures. The Contractor began filling the tanks with water on Thursday morning. After filling is completed, the tanks will be visually observed for leaking, and the water level measured to quantify any water losses. Work will continue with the water testing, concrete patching and repair, and site work piping installation. In the upcoming weeks it is also expected that process equipment will begin to arrive on site.

For progress photos, please visit: <https://www.flickr.com/photos/141031621@N04/>