

Update 08-05-16

West

Work at the West facility this week was focused on the installation of site work piping. Several lengths of piping from the new digesters, including piping services for solids and air, have been installed. Piping and valves from the new digesters to the existing digesters has been completed. An existing water line has been extended and work is currently underway to install a hydrant at the end of this new section of watermain. Some backfill work has been completed as the piping has been installed. Additionally, initial work has started on removing existing air piping and a blower from service. This will allow for complete removal of a blower, and for the new blowers to be laid out and connected to new piping.

For progress photos, please

visit: <https://www.flickr.com/photos/141031621@N04/albums/with/72157664589515444>