

Update 06-13-16

Construction at the Otsego West WWTF Digester Expansion continued this week with primary work consisting of form work removal and form work construction. Form work from the interior walls of the first concrete wall pour have been removed in their entirety; form work from approximately one-half of the exterior walls of the first concrete wall pour have been removed. As the Contractor removes the form work, a curing compound is added to the concrete surface to further prevent concrete defects like cracking. The Contractor also simultaneously began Construction of the scaffolding and form work for the upcoming second concrete wall pour, which will be a mirror of the first. Additionally, the final mats of vertical wall rebar were installed to completely close out the structure. The Contractor will now work to finalize removal of form work from the first concrete wall pour, install form work for the second concrete wall pour, and perform the second concrete wall pour.

For progress photos, please visit: <https://www.flickr.com/photos/141031621@N04/>