

Update 06-17-16

Form work from the first concrete wall pour has been removed entirely. Some work with cleaning up the now exposed concrete, including some patching and repair, has been completed now that the concrete is visible for inspection, though some additional work is still required. Form work for the remaining interior tank walls has been completed, and the exterior walls are nearing completion. Wall pipes were installed in the rebar prior to covering with form work and for connection of site work piping at a later date. Additional bracing and support will be added prior to the second concrete wall pour currently scheduled for the week of June 20. After completion of the pour and removal of the form work, a water tightness test will occur.

For progress photos, please visit: <https://www.flickr.com/photos/141031621@N04/>