

## **Update 07-08-16**

Final filling of the aerobic digester tanks with water was completed over the weekend. Water tightness testing commenced on Tuesday with visual inspections and recording of initial water levels. A barrel without any leakage was also filled with water and will be used to track precipitation and evaporation and provide correction to the tank water level elevation measurements. Once water testing has been completed and passed, work will continue with site work piping and equipment installation. Major process equipment is scheduled to begin arriving next week.

For progress photos, please visit: <https://www.flickr.com/photos/141031621@N04/>