

Update 07-15-16

West

The pace of work picked up again this week as water tightness testing was completed and equipment began arriving on site. The water testing of the aerobic digesters was successfully completed early in the week allowing for the Contractor to begin draining the tanks and backfilling the excavation around the structure. Backfill commenced on Tuesday afternoon and has continued since. The process must be completed in a series of lifts to allow for proper compaction of the backfill. Blower equipment arrived to the site on Wednesday and were placed into storage until they are ready for installation. Electrical equipment also arrived on site this week and the Electrical Contractor is working on placing and wiring this equipment. Backfilling and equipment installation will continue next week.

For progress photos, please

visit: <https://www.flickr.com/photos/141031621@N04/albums/with/72157664589515444>