

Update 07-28-16

West

The primary focus of work this week continued to be backfilling of the excavation around the aerobic digester structure. Installation of piping also continued, and after placement backfill above the piping began. Piping connecting the existing aerobic digester structures to the existing aerobic digesters was placed. This connection involved cutting holes into the existing structure and installing watertight connections to connect to new piping. Piping and backfill work will continue next week. It is expected that work connecting the new piping to other existing structures and piping will be performed soon, as well as work installing the new air blower systems.

For progress photos, please visit:

<https://www.flickr.com/photos/141031621@N04/albums/with/72157664589515444>