

**Update 5-27-16**

Construction this week was able to work around the rain on Monday to finish the necessary preparation items for the first pour of the concrete walls. Final preparation included cutting rebar and adding additional rebar to accommodate openings the walls, and placement of final forms and additional supports. The first pour of the concrete walls was completed on Tuesday of this week and involved placement of approximately 140 cubic yards of concrete in walls 22.5' tall. The walls are now beginning the curing process and will be tested to verify strength after one week and one month. While the poured walls are curing, the final rebar and wall formwork for the second half of the tanks will be placed prior to another concrete pour.

For progress photos, please visit: <https://www.flickr.com/photos/141031621@N04/>