

Update 6-29-16
70th Street/CSAH 37 update

Wear course for the entire project was completed the second week of June. Aggregate and topsoil shouldering along the entire project was completed the following week. The final pavement markings have also been completed. The contractor has spent this week shaping the trail subgrade from Martin Farms Avenue to MacAllister Avenue. They have hauled, placed, and shaped the remainder of the Class 5 Aggregate material for the trail base. The trail aggregate base is now ready for paving which is scheduled to take place Friday, July 1st and Tuesday July 5th. Once the trail has been paved the concrete pedestrian ramps will be placed and all the final grading turf establishment can occur.