



Request for City Council Action

DEPARTMENT INFORMATION

ORIGINATING DEPARTMENT	REQUESTOR:	MEETING DATE:
Public Works	City Engineer Wagner	October 12, 2020
PRESENTER(s)	REVIEWED BY:	ITEM #:
Consent	City Administrator/Finance Director Flaherty	3.4A

STRATEGIC VISION

MEETS:	THE CITY OF OTSEGO:
	Is a strong organization that is committed to leading the community through innovative communication.
X	Has proactively expanded infrastructure to responsibly provide core services.
	Is committed to delivery of quality emergency service responsive to community needs and expectations in a cost-effective manner.
	Is a social community with diverse housing, service options, and employment opportunities.
	Is a distinctive, connected community known for its beauty and natural surroundings.

AGENDA ITEM DETAILS

RECOMMENDATION:	
City staff recommends City Council approval of Pay Estimate #2 (Final) to ASTECH Corporation.	
ARE YOU SEEKING APPROVAL OF A CONTRACT?	IS A PUBLIC HEARING REQUIRED?
No	No
BACKGROUND/JUSTIFICATION:	
<p>The 2020 Street Micro-Surfacing Project has been completed. Original Bid amount was for \$198,524.40; however, a minor work order in the amount of \$28,995.18 was added to the project to include 85th Street just west of CSAH 42 and the south and west legs of the intersection of 80th Street and Maclver Avenue where the fog seal had worn away and the old striping was confusing motorists with the new striping.</p>	
SUPPORTING DOCUMENTS ATTACHED:	
<ul style="list-style-type: none"> Pay Estimate #2 (Final) 	

POSSIBLE MOTION

PLEASE WORD MOTION AS YOU WOULD LIKE IT TO APPEAR IN THE MINUTES:
Motion to approve Pay Estimate #2 (Final) in the amount of \$11,375.98 to ASTECH Corporation for the 2020 Street Micro-Surfacing Project, City Project No. 20-02.

BUDGET INFORMATION

FUNDING:	BUDGETED:
Fund 201 - Pavement Management	Yes

FINAL PAY ESTIMATE #2
CITY OF OTSEGO
 2020 Street Micro-Surfacing Project
 City Project # 20-02

October 5, 2020

Honorable Mayor & City Council
 City of Otsego
 13400 90th Street NE
 Otsego, MN 55330

RE: 2020 Street Micro-Surfacing Project
 Contractor: ASTECH Corporation
 Contract Amount: \$198,524.40
 Award Date: March 3, 2020
 Completion Date: July 15, 2020

Dear Honorable Mayor and Council Members:

The following work has been completed on the above-referenced project by ASTECH Corporation

Bid Schedule "A" - Fog and Seal Coat

ITEM NO.	ITEM DESCRIPTION	ESTIMATED QUANTITY	UNIT	CONTRACT UNIT PRICE	CONTRACT AMOUNT	USED TO DATE	EXTENSION
1	BITUMINOUS MATERIAL FOR MICRO-SURFACING	24,423	GAL	\$2.80	\$ 68,384.40	24,423.00	\$ 68,384.40
2	MICRO-SURFACING SCRATCH COURSE	394	TON	\$155.00	\$ 61,070.00	394.00	\$ 61,070.00
3	MICRO-SURFACING SURFACE COURSE	394	TON	\$155.00	\$ 61,070.00	394.00	\$ 61,070.00
4	TRAFFIC CONTROL	1	LS	\$8,000.00	\$ 8,000.00	1	\$ 8,000.00
Total Bid Schedule "A"					\$ 198,524.40		\$ 198,524.40

Minor Work Order #1 - 85th St/ CSAH42 & MacIver Avenue/80th St and Jalger Ave (3/8 mile north of 77th St)

ITEM NO.	ITEM DESCRIPTION	ESTIMATED QUANTITY	UNIT	CONTRACT UNIT PRICE	CONTRACT AMOUNT	USED TO DATE	EXTENSION
1	BITUMINOUS MATERIAL FOR MICRO-SURFACING	0	GAL	\$2.80	\$ -	3,309.01	\$ 9,265.23
2	MICRO-SURFACING SCRATCH COURSE	0	TON	\$155.00	\$ -	63.65	\$ 9,865.75
3	MICRO-SURFACING SURFACE COURSE	0	TON	\$155.00	\$ -	63.64	\$ 9,864.20
Total Bid Schedule "A"					\$ -		\$ 28,995.18

Bid Schedule "A"
 Minor Work Order #1

\$ 198,524.40
\$ -

\$ 198,524.40
\$ 28,995.18

TOTAL ALL BID SCHEDULES

\$ 198,524.40

\$ 227,519.58

TOTAL WORK COMPLETED TO DATE

\$ 227,519.58

Previous Payment - Payment #1

\$ 216,143.60

WE RECOMMEND FINAL PAYMENT OF:

\$ 11,375.98

Please verify the amount of previous payments, and the receipt of the following items prior to making payment.

1. Certificate of claims payment (lien waiver),
2. Affidavit of payment of States taxes (MN State TAX Form IC 134),
3. Letter of consent from surety firm.

CONTRACTOR: ASTECH CORPORATION

Certification by Contractor: I certify that all items and amounts are correct for the work completed to date.

Signed: [Signature] Dale R. Strandberg
 Title: Vice-President Date: 10/07/2020

ENGINEER: HAKANSON ANDERSON ASSOCIATES, INC.

Certification by Engineer: We recommend payment for work and quantities as shown.

Signed: [Signature]
 Title: CITY ENGINEER Date: 10/5/2020

OWNER: CITY OF OTSEGO

Signed: _____
 Title: _____ Date: _____