

Update 06-24-16

The third overall concrete pour was completed this week after the Contractor wrapped up the remaining form work and support installation. The concrete pour involved pouring the second half of the vertical walls of the tanks to form two tanks now complete with all four walls. Additional concrete work to create equipment bases for air blowers and electrical equipment was also completed. The poured concrete is now curing within the form work, which will remain in place for a minimum of four days prior to removal. Upon removal of the form work, the concrete will receive a sealing coat and will undergo any necessary patching and repair. A water test of the structure will follow after adequate curing time for the concrete.

For progress photos, please visit: <https://www.flickr.com/photos/141031621@N04/>