

Update 6/29/16

All utilities have been completed including all forcemain, watermain, and storm sewer with the exception of one storm sewer structure. The pond at Maciver Avenue and 80th Street is being drained through the newly installed storm sewer to the large pond near the E-8 School. Once drained the outlet control structure can be moved out from under the future curb and relocated closer to the pond. The boulevards and trail subgrade on the north side of 80th Street are taking shape as the contractor removes 3'-4' of black organic dirt in some areas. The street subgrade preparation should be completed the week of July 5th with aggregate base following after that. Weather pending paving could occur 3rd week of July.